



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Asphalting to main road and cross roads at Surabhi layout in ward no -01 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	Sri M Ravish kumar (M/s B Munikrishnappa)			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement				
6	Date of Completion:	19-05-2022			
7	Measurment Recorded	✓			
	M.B No	4962.			
	Page No				
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer				
	2) Asst. Engineer	Sri:- Mallikarjuna. Malkapur			
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	Rs 2925802/-	2844725/-	-	81077	

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

) Certified that above work has been executed satisfactorily.


ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE


Asst. Executive Engineer

Yelahanka

(BBMSB DIVISION)

BRUHAT BANGALORE MAHANAGARA PALIKE